# BHRUHAT BANGALORE MAHANAGARA PALIKE

## FORM OF PROPOSAL FOR GRANTING EXTENTION OF TIME

| | | |
|---|---|---|
| 1 | Name Of Work | Providing and Maintenance of Street lights in ward no 07 Byatarayanapura |
| 2 | Estimate cost / amount | 10.00 Lakhs |
| 3 | Name Of Contractor | M/s Swamy Electricals |
| 4 | Amount of Contractor | Rs. 915,924.00 |
| 5 | Agreement No. | EE/Ele/YZ/AGR/000028/2019-20 Dt:23-08-2019 |
| 6 | No. and date Under which the work order has been issued | EE/Ele/YZ/WO/000028/2019-20 Dt:23-08-2019 |
| 7 | Time limit originally fixed for completion | 90 Days |
| 8 | Date of application by the contractor for granting extension | - |
| 9 | Date of receipt of application in the sub-division office | - |
| 10 | Extension granted if any | YES |
| | 1. Form | |
| | 2. Form | |
| 11 | Work Carriedout by the contractor during the original period stipulated in contract | 42 Days |
| 12 | Work carried out during the first period of extension | - |
| 13 | Work carried out during And extension | 90% |
| 14 | Time now applied for | |
| 15 | Date of recommending time limit applied | |
| 16 | Wheather the original application of contractor is enclosed | Yes |
| 17 | Balance work remaining to be done | - |

| | | |
|---|---|---|
| 18 | Probable time required for completion of remaining work | Nil |
| 19 | Cost of work charged establishment charge on the work after the expiry of original period | Nil |
| 20 | Wheather the notice as per clause has been issued | |
| 21 | Report by Asst. Executive engineer | Delay due to non availability of Switch box ie Sintex, make in the market. |
| 22 | Recommendation of executive engieer | as the recommendation of the AEE kindly approve the EOT. |

T.N. Baddy
Asst. Engineer BBMP

Asst. Executive Engineer
BBMP Yelahanka Zone

Asst Executive Engineer
BBMP Yelahanka Zone

Chief Engineer
BBMP Yelahanka Zone
ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ.